

### Project Construction Step 1 September 2009 - April 2010



**Traffic and temporary alignments:**

- Traffic will remain on existing Woodmen Road between Campus Drive and Hobby Lobby while roadway is widened on north and south sides.

**Key activities:**

- Realign 30-inch sanitary sewer at Cottonwood Creek
- Install 66-inch storm drain pipe and construct outfall structure beginning at Cottonwood Creek
- Relocate existing utilities (throughout project area)
- Excavate and move material from north side to south side of Woodmen between Campus Drive to Current access entrance. Remove median concrete
- Grade and pave the anticipated temporary alignment through former Shell station area
- Install portion of 42-inch water line under anticipated Woodmen Road temporary alignment
- Construct retaining wall at Wag 'n Wash/Home Depot entrance
- Construct concrete fence at Bell Drive
- Construct Olga Willson Way and Wildwood cul de sac
- Construct retaining wall on Woodmen Road east of Academy Boulevard
- Install storm drain on Prince Drive
- Reconstruct detention pond on Current property

### Project Construction Step 3 October 2009 - July 2010



- Traffic and temporary alignments:**
- Traffic will remain within the existing roadway alignment.

**Key activities:**

- Grade and pave the temporary alignments west of existing intersection
- Construct and tie in 42-inch waterline vaults under Woodmen Road temporary alignment area
- Construct Academy temporary alignment
- Reconstruct Academy Boulevard between Mimi's Restaurant driveway and Shrider Road

### Project Construction Step 2 September 2009 - July 2010



**Traffic and temporary alignments:**

- Traffic on Woodmen will shift north from Campus Drive to Hobby Lobby entrance while the south side is widened between the Current entrance and the Hobby Lobby entrance.

**Key activities:**

- Widen south side of Woodmen Road between Current entrance and Hobby Lobby entrance
- Continue storm drain installation and outfall structure construction through Earl Drive and west side of Academy Boulevard
- Construct retaining walls at Yorkshire Estates, sound walls at Brookwood Estates, and concrete fences at Palace and Prince Drive
- Install 42-inch water line under anticipated Woodmen Road temporary alignment

### Project Construction Step 4 November 2009 - May 2010



- Traffic and temporary alignments:**
- Academy Boulevard traffic will shift onto Academy temporary alignment. Woodmen Road traffic will remain on existing roadway alignment.

**Key activities:**

- Construct detention ponds on east end of project area
- Install storm drains (throughout project area)
- Continue 42-inch water line under Academy Boulevard
- Begin excavation on Academy Boulevard

Two through lanes on Woodmen and three through lanes on Academy open during peak traffic hours. All businesses open for your patronage.